



BASTROP COUNTY WATER CONTROL AND IMPROVEMENT DISTRICT #2

October 30, 2009

RE: Bastrop County WCID No. 2
Water Well Update

Dear Water Customer:

Several weeks ago, the water district employed Friedel Drilling Company to repair the hole in the casing at 800 feet. The method of repair was to force cement into the hole and stop the contaminated water from invading the water well. The cementing operation worked; however, there appears to be other failures in the casing. The water well has been TV and there are no visual failures.

The next step to repair the well will be to insert steel casing within the existing casing. The new casing will extend from the surface to 832 feet. At this level, the existing casing reduces from 12" to 8". The new casing liner will be 9".

The timetable for the project is as follows:

- The steel liner has been ordered and should be on site -- Nov. 5;
- Rig set-up and liner arrangement – Nov. 6 & 7;
- Install liner – Nov. 9 –11;
- Chlorinate water well – Nov. 12 – 18;
- Set Pump/Motor – Nov. 19-20;
- Water Analysis – Field Nov. 20 & Lab Dec. 15;
- Bacteriological Tests (3 consecutive days of passing) – Nov.23-27;
- Well back in service – Dec. 1

This is the most accurate information and schedule available at this time. We thank you for your patience and understanding. Please call the office if there are any water issues or discolored water. **PLEASE NOTE THAT THE BCWCID #2 IS STILL IN STAGE 2 WATER RATIONING.**

Thank you,

Karen Pinard
General Manager
BCWCID No.2

Gene Kruppa, P.E., R.P.L.S.
BEFCO ENGINEERING, INC.

KP:GK:bms